

PRIEST RAPIDS DEVELOPMENT

Progress Summary Report

April 23, 1958

	Revised Total Quantities	March 31 1958 Estimate	Month thru 4-22-48	Total To-Date 4-22-58	% Complete
LEFT EMBANKMENT					
Excavation	1,188,000	1,178,233		1,178,233	99.2
Impervious Fill	576,000	444,891		444,891	77.2
Pervious Fill	1,635,000	1,143,604	12,870	1,156,474	70.7
Transition Fill	215,000	155,185		155,185	72.2
RIGHT EMBANKMENT					
Excavation	318,000	222,616		222,616	70.0
Impervious Fill	140,000	122,580		122,580	87.6
Pervious Fill	349,000	265,159	4,380	269,539	77.2
Transition Fill	90,000	66,744		66,744	74.2
POWERHOUSE EXCAVATION	790,000	756,661	416	757,077	94.6
SPILLWAY EXCAVATION	129,700	66,553		66,553	51.3
TAILRACE EXCAVATION	450,000	146,985		146,985	32.7
CONCRETE					
Spillway	175,350	61,183	518	61,701	35.2
Powerhouse	508,700	218,308	25,158	243,466	47.9
Gravity Dam	80,000	67,744	1,984	69,728	87.2
Fish Facilities	79,200	16,560	4,746	21,306	26.9
Miscellaneous	810				0
REINFORCING STEEL	45,675,000	20,665,447	1,294,000	21,959,447	48.1
STRAIGHT FORMS	4,137,000	1,434,697	156,000	1,590,697	38.5
CURVED FORMS	416,000	154,949	12,861	167,810	40.3
TURBINES	11,492,928	2,462,329		2,462,329	21.26
GENERATORS	12,227,979	3,430,559		3,430,559	28.05
GOVERNORS	833,497	54,750		54,750	6.64