

[Faint] lyons ferry bridge data;

10 of 12 piers being constructed under present contract. their heights vary from 70 to 160 ft over the main channel. other two piers will be built as part of bridge approach contract presentedly scked to be advertised spring 1968. That contract also will include superstructure.

The present 10 piers are completed except for two which ~~x~~ require 1 additional concrete pour each. the contractor is expected to be fini mid july.

---